

**SAFETY IMPROVEMENTS ON NEW JERSEY AVENUE NW**  
**DC CONTRACT NO. DCKA-2018-C-0017**  
**FAP No.: CM-2017(042)**

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT 36**

**01/12/2020 – 01/18/2020**

Project Website: [www.newjerseyaverehab.com](http://www.newjerseyaverehab.com)



01/17/2020- PCC Base construction at I St. NW between NJ Ave. & 2<sup>nd</sup> St. NW. (East view)

## 1. EXECUTIVE SUMMARY

### Project Description:

Work under this contract consists of safety/streetscape improvements along New Jersey Avenue, NW from N Street NW to H Street NW and the reconstruction New York Avenue, NW from First Street NW to 4th Street NW. The work includes but is not limited to the following items: Installation of new curb, gutter, and sidewalk; Installation of full depth pavement, Pavement resurfacing; Installation of utilities; Installation of flexible pavement; Installation of street light poles; Installation of traffic signals; Installation of signing and pavement markings; Installation of electrical duct bank; Relocation of over-height detection system; Installation of wireless vehicle detection system; Installation of landscape improvements; Installation of erosion and sediment control; Implementation of transportation management plan; Mobilization and demobilization, provision and maintenance of work and storage areas, Engineer's field facilities and performance of employee training; Removal and disposal of any material as a result of the activities listed above, unless stated otherwise in the contract drawings

This project is 83.15% Federally Funded and 16.85% District-Funded. DDOT selected Capitol Paving of DC, Inc. (CPDC) as the contractor and awarded the \$12,055,691.00 contract on January 9, 2019. DDOT issued notice to proceed with contract work to CPDC with work to begin on 05/13/2019 and a substantial completion date of 11/23/2020.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

The following were some of the work items performed during this reporting week period.

- Performed 13.3 CY of Hard surface pavement excavation at 3<sup>rd</sup> St. between N St. & Morgan St. NW.
- Used 4.30 CY of GAB to stabilize the base at NJ Ave. NW across Pierce St. NW.(Flexi pave Area)
- Removal of 16 LF of Track rail at NJ Ave. NW between M St. & Morgan St.
- Performed 50 LF of coping wall at I St. NW Sta. 1204+00 to 1204+50.
- Constructed two (2) traffic light pole foundation at NW corner of NJ and I St. NW.
- Furnished and installed 126 LF of Straight Granite Curb at 3<sup>rd</sup> St. between N St. & Morgan St. (Sta. 700+50 to 701+76)
- Performed 29.34 SY of Flexi Pave at NJ Ave. at West side of NJ Ave. NW between Sta. 111+60 & 111+28.
- Used 29.34 SY of Geotextile for flexi pave area at the above-mentioned location. .
- Constructed 11.69 CY of PCC Base at NJ & K St. NW at approximate Sta. 117+15.
- Performed 6.23 CY of Hard Surface Excavation at 3<sup>rd</sup> St b/n N St. and Morgan St.
- Furnished and set 75 Lf of granite straight curb at 3<sup>rd</sup> St b/n N St. and Morgan St.
- Furnished and set 34.58 Lf of granite circular curb at the location mentioned above.
- Performed 43.05 CY of PCC Base at I St. NW between NJ Ave. and 2<sup>nd</sup> St. NW.
- Performed 7.95 CY of Hard surface excavation at West side of 3<sup>rd</sup> St. between N & Morgan St. NW.
- Performed 10.50 CY of Common excavation at the above location.
- Performed 644 LF of Painted Lane marking 4" at NJ Ave. near 3<sup>rd</sup> & Morgan St. NW.
- Buildup 10 VLF of Sewer MH 48" & less at NY Ave. between 3<sup>rd</sup> St. & 4<sup>th</sup> St.
- Performed 95.45 SY of Brick Sidewalk at West side of 3<sup>rd</sup> St. between N & Morgan St. NW.

**3. PHOTOS OF WORK PERFORMED THIS PERIOD**

*Picture No. 1*



01/13/2020- Repair/replace PCC base over utility cuts at NJ Ave. & K St. NW (South View)

*Picture No. 2*



01/13/2020 – Flexi paving for the sidewalk at West side of NJ Ave. NW. b/n Pierce St. L St. NW (S. view)

Picture No. 3



01/15/2020- Repairs to Driveway at West side of NJ Ave. NW at N. side of Bible church. (N. view)  
Picture No. 4



01/15/2020- Brick gutter construction at N side of I St. between NJ & 2<sup>nd</sup> St. (North view)

Picture No. 5



01/15/2019- Flexi pave for sidewalk at west side of NJ Ave. b/n L & Pierce St. NW. (South view)  
Picture No. 6



01/16/2020- Compaction to subgrade at intersection of I St. & 2<sup>nd</sup> St. & NJ Ave. NW. (NE View)

Picture No. 7



01/16/2020 – Furnished and set granite curb at East side of 3<sup>rd</sup> St. near N St. NW. (North view)

Picture No. 8



01/16/2020- Brick sidewalk construction at East side of 3<sup>rd</sup> St between Morgan & N St. NW. (NE View)

Picture No. 9



01/17/2020- PCC Base Construction at I St. between NJ Ave. & 2<sup>nd</sup> St. NW. (East view)

Picture No. 10



01/17/2020- Flexi pave sidewalk area replaced at West side of NJ Ave. between K & L St. NW.