



## WEEKLY CONSTRUCTION REPORT NO. 02

WORK PERIOD: 05/19/2019 - 05/25/2019

### SAFETY IMPROVEMENTS ON NEW JERSEY AVENUE NW FROM H STREET NW TO N STREET NW AND RECONSTRUCTION OF NEW YORK AVENUE NW FROM FIRST STREET NW TO 4TH STREET NW

CONTRACT NO.: DCKA-2018-C-0017

FAP NO.: 2017(042)

05/22/2019: Temporary Asphalt Placement near New Jersey Ave & K St NW (Staging Area)



DDOT Project Manager: Victor Silva  
Construction Manager: Somat Engineering, Inc.  
General Contractor: Capitol Paving of D.C., Inc.

## 1. EXECUTIVE SUMMARY

Work under this contract consists of safety/streetscape improvements along New Jersey Avenue, NW from N Street NW to H Street NW and the reconstruction New York Avenue, NW from First Street NW to 4th Street NW. The work includes but is not limited to the following items: Installation of new curb, gutter, and sidewalk; Installation of full depth pavement, Pavement resurfacing; Installation of utilities; Installation of flexible pavement; Installation of street light poles; Installation of traffic signals; Installation of signing and pavement markings; Installation of electrical duct bank; Relocation of over-height detection system; Installation of wireless vehicle detection system; Installation of landscape improvements; Installation of erosion and sediment control; Implementation of transportation management plan; Mobilization and demobilization, provision and maintenance of work and storage areas, Engineer's field facilities and performance of employee training; Removal and disposal of any material as a result of the activities listed above, unless stated otherwise in the contract drawings.

This project is 83.15% Federally-Funded and 16.85% District-Funded. DDOT selected Capitol Paving of DC, Inc (CPDC) as the contractor and awarded the \$12,055,691.00 contract on January 9, 2019. DDOT issued notice to proceed with contract work to CPDC with work to begin on 05/13/2019 and a substantial completion date of 11/23/2020.

## 2. WORK PROGRESS

The following work was performed during this period:

- Mobilization and staging area set up
- Installation of traffic control signs
- Installation of tree protection

### 3. PROGRESS PHOTOGRAPHS

05/22/2019: Removal of Sidewalk For Staging area along New Jersey Ave. Between L St. & K St. NW



05/22/2019: Temporary Asphalt Placed for Staging Area at New Jersey Ave. Between L & K St. NW



### 3. PROGRESS PHOTOGRAPHS

05/22/2019: Temporary Asphalt Placed for Staging Area at New Jersey Ave. Between L & K St. NW



05/15/2019: Temporary Asphalt Placed for Staging Area at New Jersey Ave. Between L & K St. NW



### 3. PROGRESS PHOTOGRAPHS

05/23/2019: Placement/Rolling Recycled Material for Staging area at/near New Jersey & K St. NW



05/23/2019: Searching utilities around Staging area at/near NE corner of New Jersey & K St. NW



### 3. PROGRESS PHOTOGRAPHS

5/23/2019: Installing Tree Protection fence along New Jersey Ave. NW Between K & L St. NW



05/24/2019: End Road Work Sign Installed at/near N St & New Jersey Ave. NW

