

SAFETY IMPROVEMENTS ON NEW JERSEY AVENUE NW
DC CONTRACT NO. DCKA-2018-C-0017
FAP No.: CM-2017(042)

CONSTRUCTION MANAGER'S
WEEKLY PROGRESS REPORT 37

01/19/2020 – 01/25/2020

Project Website: www.newjerseyaverehab.com



01/21/2020 - PCC Base construction at South side of I St. NW between NJ Ave. & 2nd St. NW. (East view)

1. EXECUTIVE SUMMARY

Project Description:

Work under this contract consists of safety/streetscape improvements along New Jersey Avenue, NW from N Street NW to H Street NW and the reconstruction New York Avenue, NW from First Street NW to 4th Street NW. The work includes but is not limited to the following items: Installation of new curb, gutter, and sidewalk; Installation of full depth pavement, Pavement resurfacing; Installation of utilities; Installation of flexible pavement; Installation of street light poles; Installation of traffic signals; Installation of signing and pavement markings; Installation of electrical duct bank; Relocation of over-height detection system; Installation of wireless vehicle detection system; Installation of landscape improvements; Installation of erosion and sediment control; Implementation of transportation management plan; Mobilization and demobilization, provision and maintenance of work and storage areas, Engineer's field facilities and performance of employee training; Removal and disposal of any material as a result of the activities listed above, unless stated otherwise in the contract drawings.

This project is 83.15% Federally Funded and 16.85% District-Funded. DDOT selected Capitol Paving of DC, Inc. (CPDC) as the contractor and awarded the \$12,055,691.00 contract on January 9, 2019. DDOT issued notice to proceed with contract work to CPDC with work to begin on 05/13/2019 and a substantial completion date of 11/23/2020.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

The following were some of the work items performed during this reporting week period.

- Performed 816 LF of Painted Lane marking 6" at Intersection of NJ and L St. crosswalk and NJ and K St. NW.
- Performed 77 LF of Painted Lane marking 4" at the above locations.
- Performed one (1) test pit at NJ and Pierce St. at station 109+25.
- Furnished and installed one (1) 3'x3'x3' Electrical Manhole at Intersection of NY Ave. and M St. NW.
- Performed 41.31 CY of PCC base at I St. NW between NJ Ave. & 2nd St. NW.
- Constructed two (2) Wheelchair Ramps at NE corner of NJ Ave. and Morgan St. and SE corner of N St. & 3rd St. NW.
- Constructed 35.26 CY of PCC Base at East side of NJ Ave. NW. between Morgan & M St. NW.
- Performed 20.87 CY of Hard surface pavement excavation at the above location.
- Performed 32.12 CY of Common excavation at the same location mentioned above.
- Constructed 121.26 SY of Brick sidewalk on sand/cement bed at East side of NJ Ave. NW between Morgan and N St. NW.
- Furnished and set 115.84 Lf of Granite Straight curb at NJ Ave. NW between M St. and Morgan St. NW, North of CB-F2.
- Furnished and set 10.84 Lf of Granite circular curb (0-10') at the location mentioned above.
- Performed 1' wide of 170 LF of Brick gutter at East side of 3rd St. between Morgan St. and N St.
- Performed 1' wide of 30 LF of Brick gutter at NJ Ave. NW between Sta. 107+25 & 107+65.

3. PHOTOS OF WORK PERFORMED THIS PERIOD

Picture No. 1



01/21/2020- Excavation for sidewalk and curb at East side of NJ Ave. between Morgan & M St. (S. view)

Picture No. 2



01/21/2020- Sidewalk excavation at East side of NJ Ave. NW between Morgan & N St. (N. view)

Picture No. 3



01/21/2020 – PCC Base construction at south side of I St. NW between NJ Ave. & 2nd St. (East View)
Picture No. 3



01/22/2020- Brick sidewalk construction at East side of 3rd St. near N St. NW. (NE view)

Picture No. 5



01/23/2019- PCC Base constructed at East side of NJ Ave. b/n Morgan St and M St. NW. (North view)
Picture No. 6



01/23/2020- Brick gutter construction at East side of NJ Ave. NW between M & Morgan St. NW.

Picture No. 7



01/24/2020- Brick gutter construction at 3rd & N St. NW. (East View)

Picture No. 8



01/24/2020- Granite curb set at East side of NJ Ave. NW between M & Morgan St. NW. (NE view)

Picture No. 9



01/24/2020- Brick gutter construction along West side of NJ Ave. NW b/n Pierce & NY Ave. (South view)
Picture No. 10



01/24/2020- Excavation for sewer pipe at West side of NJ Ave. b/n Pierce & NY Ave. (North View)