

SAFETY IMPROVEMENTS ON NEW JERSEY AVENUE NW

DC CONTRACT NO. DCKA-2018-C-0017

FAP No.: CM-2017(042)

CONSTRUCTION MANAGER'S WEEKLY PROGRESS REPORT 12

07/28/2019 – 08/03/2019

Project Website: www.newjerseyaverehab.com



07/29/2019 – Installing 8" DIP water main at 3rd St. NW near M St. NW.

1. EXECUTIVE SUMMARY

Project Description:

Work under this contract consists of safety/streetscape improvements along New Jersey Avenue, NW from N Street NW to H Street NW and the reconstruction New York Avenue, NW from First Street NW to 4th Street NW. The work includes but is not limited to the following items: Installation of new curb, gutter, and sidewalk; Installation of full depth pavement, Pavement resurfacing; Installation of utilities; Installation of flexible pavement; Installation of street light poles; Installation of traffic signals; Installation of signing and pavement markings; Installation of electrical duct bank; Relocation of over-height detection system; Installation of wireless vehicle detection system; Installation of landscape improvements; Installation of erosion and sediment control; Implementation of transportation management plan; Mobilization and demobilization, provision and maintenance of work and storage areas, Engineer's field facilities and performance of employee training; Removal and disposal of any material as a result of the activities listed above, unless stated otherwise in the contract drawings.

This project is 83.15% Federally Funded and 16.85% District-Funded. DDOT selected Capitol Paving of DC, Inc. (CPDC) as the contractor and awarded the \$12,055,691.00 contract on January 9, 2019. DDOT issued notice to proceed with contract work to CPDC with work to begin on 05/13/2019 and a substantial completion date of 11/23/2020.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

The following work was performed during this period:

- Performed Trench excavation and backfill for 8" DIP water main line at 3rd St. & M St. NW.
- Furnished and installed 8" DIP water main at 3rd St. and M St. NW.
- Furnished and installed PVC conduit (duct bank) from MH-12 to MH-13
- Furnish two (2) Temporary Port Conc. Base 20' Steel Traffic Pole at NE corner of NY Ave. and 4th St.
- Relocate two (2) Steel Traffic Sig. pole at NE corner of NY and 4th St. NW.
- Furnish and install one (1) 36"x36"x36" Manhole at Median, south side of NY Ave. and 4th St. (MH-B)
- Performed two (2) Test pits at 3rd St. between NJ and M St. NW.
- Set up one (1) Fire Hydrant at 3rd St. and Morgan St. NW.
- Installed 6" DIP water main at New Jersey Ave. and M St (NE Corner)

3. PHOTOS OF WORK PERFORMED THIS PERIOD



07/29/2019 – Installing 8" DIP water main at 3rd St. NW near M St. NW.



07/29/2019- Compaction to the soil backfill for 8" DIP water main at 3rd & M St. NW. (SW Corner)



07/30/2019- Installing 8" DIP water main at intersection of M and 3rd St. NW.



07/30/2019 – Compaction to the trench line at NJ Ave. and K St. NW.



07/31/2019 – Installing 8" Water main at intersection of NJ. And NY Ave. NW



07/31/2019 – Working on Test pit at Morgan St. and NJ Ave. NW.



08/01/2019 – Installing conduits for electric duct bank at NJ and I St. NW



08/01/2019 – Installing Manhole #8 at NJ Ave.NW across from the Library.